



ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ

ಕಾರ್ಯವಾಲಕ ಇಂಜಿನಿಯರ್‌ರವರ ಕಭೇರಿ, ಮೈಸೂರು ವಿಭಾಗ, ಮೈಸೂರು.

www:eepwdmys21@gmail.com

ದೂರವಾಣಿ ಸಂಪರ್ಕ/ಫೋನ್ ನಂ: 0821 2420810

ಸಂ:ಕಾಳಿ:ಲೋಜಿ:ಮೈಸೂರು:ಜಂ-4:ಸುತ್ತಮುಕ್ತ:2023-24:

2227

10/10/2023

ರವರಿಗೆ

ಪ್ರಾಂತ್ಯವಾಲರು,  
ಮೌಂಟ್ ಲಿಟ್ಲೀ ಡಿ ಸ್ಕೂಲ್,  
ಹೆಚ್.ಡಿ. ಕೋಚ್ ರಸ್ಟ್ರೇಟ್  
ಮೈಸೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ: ಮೈಸೂರು ತಾಲ್ಲೂಕು, ಜಯಪುರ ಹೋಬಳಿ, ಡಿ. ಸಾಲುಂಡಿ ಗ್ರಾಮದ ಮೌಂಟ್  
ಲಿಟ್ಲೀ ರಾ ಶಾಲೆಯ ಕಟ್ಟಡದ ಸುರಕ್ಷತಾ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು 2023-24 ನೇ  
ಸಾಲಿಗೆ ನವೀಕರಿಸುವ ಬಗ್ಗೆ.

- ಉಲ್ಲೇಖ: 1. ಈ ಕಭೇರಿ ಪತ್ರ ಸಂಖ್ಯೆ: 1657 ದಿನಾಂಕ: 22.08.2022  
 2. ತಮ್ಮ ಕಭೇರಿ ಪತ್ರ ದಿನಾಂಕ 08.09.2023.  
 3. ಸಂಕಾಳಿಕೆ, ನಂ.1ನೇ ಉಪವಿಭಾಗ, ಮೈಸೂರು, ಇವರ ಕಭೇರಿ ಪತ್ರ ಸಂಖ್ಯೆ 758  
 ದಿನಾಂಕ 20.09.2023

\*\*\*

ಮೇಲಿನ ವಿವರಗಳು ಸಂಬಂಧಿಸಿದಂತೆ, ಉಲ್ಲೇಖ(1)ರ ಪತ್ರದಲ್ಲಿ ಈ ಕಭೇರಿಯಿಂದ ಮೈಸೂರು ತಾಲ್ಲೂಕು,  
ಜಯಪುರ ಹೋಬಳಿ, ಡಿ. ಸಾಲುಂಡಿ ಗ್ರಾಮದ ಮೌಂಟ್ ಲಿಟ್ಲೀ ರಾ ಶಾಲೆಯ ಕಟ್ಟಡಕ್ಕೆ ನೀಡಿರುವ ಸುರಕ್ಷತಾ  
ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ಉಲ್ಲೇಖ(2)ರ ತಮ್ಮ ಪತ್ರದಲ್ಲಿ 2023-24ನೇ ಸಾಲಿಗೆ ನವೀಕರಿಸಿಕೊಡುವಂತೆ ಸಹಾಯಕ  
ಕಾರ್ಯವಾಲಕ ಇಂಜಿನಿಯರ್, ನಂ.1ನೇ ಉಪವಿಭಾಗ, ಮೈಸೂರು ಇವರನ್ನು ಕೋರಿರುತ್ತಿರೆ.

ಉಲ್ಲೇಖ(3)ರಲ್ಲಿ ಸಹಾಯಕ ಕಾರ್ಯವಾಲಕ ಇಂಜಿನಿಯರ್, ನಂ.1ನೇ ಉಪವಿಭಾಗ, ಮೈಸೂರು ರವರು ಸ್ಥಳ  
ಪರಿಶೀಲಿಸಿ ವರದಿಯನ್ನು ಭಾಯಿಕೆತ್ತಿರುತ್ತಿದ್ದಿಗೆ ಈ ಕಭೇರಿಗೆ ಸಲ್ಲಿಸಿ ಪ್ರಸ್ತುತ ಶೈಕ್ಷಣಿಕ ವರ್ಷಕ್ಕೆ ಶಾಲಾ ಕಟ್ಟಡ ಸುರಕ್ಷಿತ  
ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ನವೀಕರಿಸಬಹುದಾಗಿರುತ್ತದೆ ಎಂದು ವರದಿಯನ್ನು ಸಲ್ಲಿಸಿರುತ್ತಾರೆ. ಸದರಿ ವರದಿಯನ್ನು ಹಾಗೂ  
ಉಲ್ಲೇಖ (2)ರ ತಮ್ಮ ಕೋರಿಕೆಯಿಂತೆ ಮೈಸೂರು ತಾಲ್ಲೂಕು, ಜಯಪುರ ಹೋಬಳಿ, ಡಿ. ಸಾಲುಂಡಿ ಗ್ರಾಮದ ಮೌಂಟ್  
ಲಿಟ್ಲೀ ರಾ ಶಾಲೆಯ ಕಟ್ಟಡಕ್ಕೆ ನೀಡಿರುವ ಸುರಕ್ಷತಾ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು 2023-24ನೇ ಸಾಲಿಗೆ ನವೀಕರಿಸಿ  
ನೀಡಲಾಗಿದೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ,

ಕಾರ್ಯವಾಲಕ ಇಂಜಿನಿಯರ್

ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ

ಮೈಸೂರು ವಿಭಾಗ, ಮೈಸೂರು.

PRINCIPAL  
MYSORE INTERNATIONAL SCHOOL  
MYSORE-570008

GOVT. OF KARNATAKA  
PUBLIC WORKS DEPARTMENT  
Office of the Executive Engineer, Mysore Division, Mysore.  
www:eepwdmys21@gmail.com Telephone No.: Fax No.: 0821-2420810

-----  
No.: EE/PWD/MYSDMYS/A.E.-4/SC/2023-24/2227/10.10.2023.

To:

THE PRINCIPAL  
Mount Litera Zee School  
H.D. Kote Road  
MYSORE.


Sir,

Sub: Regarding renewal of Safety Certificate of the building of Mount Litera School of D. Salundi Village, Jayapura Hobli, Mysore Taluk for the year 2023-24.

- Ref: 1) This Office Letter No.: 1657, dt: 22.08.2022.  
2) Your Office Letter dated: 08.09.2023.  
3) Letter No.: 758, dated: 20.09.2023 of the Office of the A.E.E., No.1 Sub-Division, Mysore.

With reference to the above subject, in Letter vide Ref. (2) it is requested with the Assistant Executive Engineer, No.1 Sub-Division, Mysore to get the Safety Certificate issued to the building of Mount Litera School of D. Salundi Village, Jayapura Hobli, Mysore Taluk renewed for the year 2023-24 as per the letter from this Office, vide Ref. (1).

In Ref. (3), the Assistant Executive Engineer, No.1 Sub-Division, Mysore has submitted a Report by conducting spot inspection to this Office along with photographs by stating that the Safety Certificate of the School Building can be renewed for the current Academic Year. As per the said Report and as per your request vide Ref. (2), the Safety Certificate issued to the building of Mount Litera School of D. Salundi Village, Jayapura Hobli, Mysore Taluk is renewed for the year 2023-24 and issued.



The original document of Kannada translated to English and the translation is verified by me as true and correct.

C. R. Seetharam

Notary Mysore

11 NOV 2023

Yours faithfully,

Sd/-

Executive Engineer,  
Public Works Department,  
Mysore Division, Mysore.

Sd/-

P. H.  
PRINCIPAL  
MYSORE INTERNATIONAL SCHOOL  
MYSORE-570008

Name of School :	ಮೈಂಟ್ ಅರ್ಪಣ ಜೆ ಸ್ಕೂಲ್, ಮೈಸೂರು ಶಾಲೆ ಕ್ಷೇತ್ರ
Test Conducted Date :	07-07-2022
Non Destructive Tests	

- 1) Rebound Hammer Test  
2) Ultrasonic pulse velocity concrete test

REBOUND HAMMER TEST			
Sl. No.	Member	Average Rebound Hammer Readings	Remarks
1	Ground Floor column	30	Rebound Hammer Readings holds good up to M-20 concrete strength
2	Ground Floor Beam	36	
3	Ground Floor roof	36	
4	First Floor column	32	
5	First Floor Beam	38	
6	First Floor roof	36	
7	Second floor column	30	
8	Second floor roof	34	

ULTRASONIC PULSE VELOCITY CONCRETE TEST			
Sl. No.	Member	Average pulse Velocity km/s	Concrete quality Grading
1	Ground Floor Beam	3.84	Good
2	Ground Floor roof	4.02	Good
3	Ground Floor column	3.92	Good
4	First Floor column	3.86	Good
5	First Floor roof	4.12	Good
6	Second floor column	3.96	Good

Pulse Velocity km/s		Concrete Quality Grading
1	Above 4.50	Excellent
2	3.50 to 4.50	Good
3	3.00 to 3.50	Medium
4	Below 3.00	Doubtfull

*Mukundan Bell*  
Junior Engineer,

*C. L. Rohit Keshavade*  
Assistant Executive Engineer,  
PWD, Q.A. Sub - Division,  
Mysuru.